

(様式1)

新地町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

新地町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	148,219	5,428
	H24	9,481,387	4,166,927
	H25	7,329,791	4,168,277
	H26	5,391,477	6,038,124
	H27	4,637,629	4,152,421
	H28	1,189,404	2,582,636
	H29	278,154	761,278
	H30	0	2,037,910
	H31	0	1,653,059
	H32	0	190,349
合計	28,456,061	25,756,409	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	28,456,061	0	25,770,633	2,685,428

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	40,000	0
	H24	688,525	192,788
	H25	3,725,019	572,999
	H26	1,308,310	2,197,110
	H27	6,734,207	3,963,006
	H28	220,704	3,741,318
	H29	656,685	525,814
	H30	0	1,613,247
	H31	0	113,500
	H32	0	22,777
合計	13,373,450	12,942,559	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	25,770,633	28,456,061	0	0	2,685,428
都道県交付分	12,992,744	13,373,450	251,862	0	632,568
合計	38,763,377	41,829,511	251,862	0	3,317,996

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

新地町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
1	A	-	4	-	1	-	新地町埋蔵文化財発掘調査事業	作田東地区	町	町	直接	完了	1,681	24	~	24	H23			0	調査期間: H24.7~H24.8	
																	H24	1,260		198		1,062
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	1,260	0	198	1,062																		
2	A	-	4	-	2	-	新地町埋蔵文化財発掘調査事業	作田西地区	町	町	直接	完了	2,160	24	~	24	H23			0	調査期間: H25.1~H25.3	
																	H24	1,620		1,581		39
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	1,620	0	1,581	39																		
3	A	-	4	-	3	-	新地町埋蔵文化財発掘調査事業	中島地区	町	町	直接	完了	5,459	24	~	24	H23			0	平成25年度執行予定 調査期間: H25.4.15~H25.9.10	
																	H24	4,094		0		4,094
																	H25			514		▲ 514
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	4,094	0	514	3,580																		
32	A	-	4	-	4	-	新地町埋蔵文化財発掘調査事業	岡地区	町	町	直接	完了	2,084	24	~	24	H23			0	調査期間: H24.11~H24.12	
																	H24	1,563		1,120		443
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	1,563	0	1,120	443																		
45	A	-	4	-	5	-	新地町埋蔵文化財発掘調査事業	新地町	町	町	直接	廃止	11,400	24	~	31	H23			0	平成25年度執行予定	
																	H24	4,275		0		4,275
																	H25	4,275		0		4,275
																	H26			0		0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	8,550	0	0	8,550																		

55	A	-	4	-	6	-	埋蔵文化財発掘調査事業	新地町	県	県	直接	完了	12,072	25	~	30	H23				0	25年11月から埋蔵文化財試掘調査を開始		
																	H24				0			
																	H25	9,054		2,440	6,614			
																	H26	0		0	0			
																	H27	0		0	0			
																	H28	0		0	0			
																	H29	0		0	0			
																	H30	0		0	0			
																	H31				0			
																	H32				0			
																	累計	9,054	0	2,440	6,614			
																	市町村 交付分	各年度 別合計	H23	0	0		0	0
																			H24	12,812	0		2,899	9,913
																			H25	4,275	0		514	3,761
H26	0	0	0	0																				
H27	0	0	0	0																				
H28	0	0	0	0																				
H29	0	0	0	0																				
H30	0	0	0	0																				
H31	0	0	0	0																				
H32	0	0	0	0																				
22,784	市町村交付分 計	17,087	0	3,413	13,674																			
都道県 交付分	各年度 別合計	H23	0	0	0	0																		
		H24	0	0	0	0																		
		H25	9,054	0	2,440	6,614																		
		H26	0	0	0	0																		
		H27	0	0	0	0																		
		H28	0	0	0	0																		
		H29	0	0	0	0																		
		H30	0	0	0	0																		
		H31	0	0	0	0																		
		H32	0	0	0	0																		
12,072	都道県交付分 計	9,054	0	2,440	6,614																			
市町村 都道県 計	各年度 別合計	H23	0	0	0	0																		
		H24	12,812	0	2,899	9,913																		
		H25	13,329	0	2,954	10,375																		
		H26	0	0	0	0																		
		H27	0	0	0	0																		
		H28	0	0	0	0																		
		H29	0	0	0	0																		
		H30	0	0	0	0																		
		H31	0	0	0	0																		
		H32	0	0	0	0																		
34,856	合計	26,141	0	5,853	20,288																			

新地町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況														
	1	2	3	4	5																												
21	C	-	1	-	1	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	駒ヶ嶺地区	町	町	直接	完了	29,352	24 ~ 25	H23				0	H24.12駒ヶ嶺排水路整備基本計画策定業務発注。														
														H24	35,000		27,090	7,910	H25.1駒ヶ嶺地区基本計画策定業務発注。														
														H25			2,261	▲ 2,261	H25d駒ヶ嶺地区基本計画策定業務変更増。														
														H26				0															
														H27				0															
														H28				0															
														H29		▲ 5,648		▲ 5,648															
														H30				0															
														H31				0															
														H32				0															
														累計	35,000	▲ 5,648	29,351	1															
														H23				0	H24.10漁協施設被災判定業務発注。														
														H24	548,175		1,338	546,837															
H25			0	0	施設取り壊しの協議が難航したため繰越																												
22	C	-	7	-	1	釣師浜水産業共同利用施設復興整備事業	釣師浜漁港	町	町	直接	完了	1,091,102	24 ~ 29	H26		71,055	▲ 71,055	H26.5共同利用施設地質調査・基本設計・実施設計業務発注。H26.5釣師浜漁港上下水道管布設工事発注。H26.8漁具倉庫解体工事発注。H27.3漁具倉庫建設工事管理業務委託発注。H27.3漁具倉庫建築工事発注。															
														H27			131	▲ 131	漁具倉庫建築工事と管理業務委託を継続。														
														H28	253,497		715,418	▲ 461,921	荷捌き施設建設、排水管、マンホールポンプ設置工事発注。														
														H29		16,654	19,168	▲ 2,514	施設建設工事変更契約。														
														H30				0															
														H31				0															
														H32				0															
														累計	801,672	16,654	807,110	11,216															
														46	C	-	1	-	2	農山漁村地域復興基盤総合整備事業(農地整備事業)「農業経営高度化支援事業」	作田前地区	県	県	直接	完了	29,369	24 ~ 31	H23				0	工事発注が年度末(H25.3)となったことから、H24分を繰り越し
																												H24	825			825	し、H25分と合わせて執行する。
																												H25	3,282		3,114	168	経営体育成促進事業を実施。
																												H26	3,660		3,272	388	経営体育成促進事業を実施。
																												H27	1,087		1,986	▲ 899	経営体育成促進事業を実施。
H28	1,612	7,577	1,329	7,860	経営体育成促進事業を実施。																												
H29			1,258	▲ 1,258	経営体育成促進事業を実施。																												
H30		4,035	1,001	3,034	経営体育成促進事業を実施。																												
H31		▲ 54	10,061	▲ 10,115	経営体育成促進事業を実施。																												
H32				0																													
累計	10,466	11,558	22,021	3																													
47	C	-	1	-	3	農山漁村地域復興基盤総合整備事業(漁港環境整備事業)	釣師浜漁港	県	県	直接	完了	189,207	25 ~ 29															H23				0	
																												H24				0	
														H25	15,000		5,056	9,944	25年7月測量設計発注														
														H26			1,111	▲ 1,111	26年10月積算委託発注														
														H27	135,750		135,737	13	27年10月 工事発注														
														H28				0															
														H29				0	29年5月工事完成														
														H30		▲ 8,844		▲ 8,844															
														H31				0															
														H32				0															
														累計	150,750	▲ 8,844	141,904	2															
														48	C	-	5	-	1	新地町漁業集落防災機能強化調査事業	大戸浜地区	町	町	直接	完了	9,000	25 ~ 25	H23				0	
																												H24				0	
H25	6,750		6,615	135	H25.6 基本計画策定業務発注。																												
H26				0																													
H27				0																													
H28				0																													
H29				0																													
H30				0																													
H31				0																													
H32				0																													
累計	6,750	0	6,615	135																													
54	☆ F	-	1	-	1	漁業集落復興効果促進事業		町			完了	8,920	24 ~ 30															H23				0	
																												H24	1,440		0	1,440	
														H25			0	0															
														H26			1,383	▲ 1,383															
														H27	5,696			5,696															
														H28				0															
														H29				0															
														H30				0															
														H31				0															
														H32				0															
														累計	7,136	0	1,383	5,753															

56	◆	C	-	4	-	1	-	1	被災地域農業復興総合支援事業(農業用施設等整備導入調査事業)	新地町	町	町	直接	廃止	2,000	25	~	25	H23				0																	
																			H24				0																	
																			H25	1,600		0	1,600																	
																			H26				0																	
																			H27				0																	
																			H28				0																	
																			H29				0																	
																			H30				0																	
																			H31				0																	
																			H32				0																	
																			累計	1,600	0	0	1,600																	
																			H23																					
																			H24																					
H25																																								
H26																																								
H27																																								
H28																																								
H29																																								
H30																																								
H31																																								
H32																																								
累計																																								
63	C	-	1	-	4	-			農山漁村地域復興基盤総合整備事業(復興基盤総合整備事業)	駒ヶ嶺地区	町	町	直接	完了	481,325	25	~	29	H23				0																	
																			H24				0																	
																			H25	13,125		0	13,125																	
																			H26	92,625		16,200	76,425																	
																			H27	266,250		55,307	210,943																	
																			H28			238,964	▲ 238,964																	
																			H29		▲ 11,006	24,551	▲ 35,557																	
																			H30				0																	
																			H31				0																	
																			H32				0																	
																			累計	372,000	▲ 11,006	335,022	25,972																	
																			法定手続き遅延のため26年度に繰越																					
																			H26.5駒ヶ嶺地区用排水路実施設計業務発注。H26.7法手続資																					
H28.2用水路整備工事発注。																																								
排水路整備工事発注。																																								
排水路整備その2工事発注。																																								
64	C	-	4	-	1	-			被災地域農業復興総合支援事業	福田地区 新地地区 駒ヶ嶺地区	県	町	間接	完了	63,718	25	~	26	H23				0																	
																			H24				0																	
																			H25	92,610		14,253	78,357																	
																			H26	53,250		33,534	19,716																	
																			H27				0																	
																			H28				0																	
																			H29				0																	
																			H30		▲ 98,071		▲ 98,071																	
																			H31				0																	
																			H32				0																	
																			累計	145,860	▲ 98,071	47,787	2																	
																			平成26年2月5日着工、平成26年3月31日導入・使用開始																					
																			65	C	-	5	-	2	-			新地町漁業集落防災機能強化事業	大戸浜地区	町	町	直接	完了	213,336	27	~	32	H23		
H24				0																																				
H25				0																																				
H26				0																																				
H27	26,700		11,068	15,632																																				
H28				0																																				
H29	133,302		1,963	131,339																																				
H30			9,750	▲ 9,750																																				
H31			41,508	▲ 41,508																																				
H32			66,777	▲ 66,777																																				
累計	160,002	0	131,066	28,936																																				
H27.10 漁港防犯灯設置工事発注。																																								
漁港防犯灯設置工事発注。																																								
谷地前安波線道路改良工事発注																																								
漁具干場整備工事発注																																								
66	C	-	7	-	2	-			水産業共同利用施設復興整備事業(水産加工流通復興タイプ)	大戸浜地区	町	民間団体	直接	完了	700,000	27	~	28	H23				0																	
																			H24				0																	
																			H25				0																	
																			H26				0																	
																			H27	305,937		305,937	0																	
																			H28	175,312		175,312	0																	
																			H29				0																	
																			H30				0																	
																			H31				0																	
																			H32				0																	
																			累計	481,249	0	481,249	0																	
																			H27民間団体への補助額決定後、次年度へ繰り越し補助金支払済。																					
																			67	C	-	3	-	1	-			震災対策・戦略作物生産基盤整備事業	牛川地区	町	町	直接	完了	217,630	28	~	31	H23		
H24				0																																				
H25				0																																				
H26				0																																				
H27				0																																				
H28	18,369		11,583	6,786																																				
H29	144,852			144,852																																				
H30			113,400	▲ 113,400																																				
H31			684	▲ 684																																				
H32				0																																				
累計	163,221	0	125,667	37,554																																				
排水路測量設計発注。																																								
牛川排水路整備工事発注。																																								
																		市町村交付分				各年度別合計																		
																		H23	0	0	0	0																		
																		H24	584,615	0	28,428	556,187																		
																		H25	21,475	0	8,876	12,599																		
																		H26	92,625	0	88,638	3,987																		
																		H27	604,583	0	372,443	232,140																		
																		H28	447,178	0	1,141,277	▲ 694,099																		
																		H29	278,154	0	45,682	232,472																		
																		H30	0	0	123,150	▲ 123,150																		
																		H31	0	0	42,192	▲ 42,192																		
																		H32	0	0	66,777	▲ 66,777																		
																		累計	2,752,665	0	2,028,630	1,917,463	111,167																	
																		市町村交付分				各年度別合計																		
																		H23	0	0	0	0																		
																		H24	825	0	0	825																		
																		H25	110,892	0	22,423	88,469																		
																		H26	56,910	0	37,917	18,993																		
																		H27	136,837	0	137,723	▲ 886																		
																		H28	1,612	7,577	1,329	7,860																		
																		H29	0	0	1,258	▲ 1,258																		
																		H30	0	▲ 102,880	1,001	▲ 103,881																		
																		H31	0	▲ 54	10,061	▲ 10,115																		
																		H32	0	0	0	0																		
																		累計	282,294	307,076	▲ 95,357	211,712	7																	
																		市町村都道府県計				各年度別合計																		
																		H23	0	0	0	0																		
																		H24	585,440	0	28,428	557,012																		
																		H25	132,367	0	31,299	101,068																		
																		H26	149,535	0	126,555	22,980																		
																		H27	741,420	0	510,166	231,254																		
																		H28	448,790	7,577	1,142,606	▲ 686,239																		
																		H29	278,154	0	46,940	231,214																		
																		H30	0	▲ 102,880	124,151	▲ 227,031																		
																		H31	0	▲ 54	52,253	▲ 52,307																		
																		H32	0	0	66,777	▲ 66,777																		
																		累計	3,034,959	3,034,959	▲ 95,357	2,129,175	111,174																	

新地町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
4	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	新地停車場釣師線	県	県	直接	完了	2,679,700	24	~	30	H23				0	24年9月路線測量、道路詳細設計、用地測量 発注。	
																	H24	160,000		25,039	134,961		
																	H25	136,000		62,469	73,531		26年3月路線測量、橋梁詳細設計完。
																	H26	351,200		310,934	40,266		26年9月橋梁下部工事、函渠工事発注済。
																	H27	1,496,560		669,368	827,192		28年3月、橋梁上部工事実施。
																	H28	0		958,201	▲ 958,201		29年3月、道路改良工事実施。
																	H29			110,669	▲ 110,669		
																	H30				0		
																	H31				0		
																	H32				0		
累計	2,143,760	0	2,136,680	7,080																			
5	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	赤柴中島線	県	県	直接	廃止	50,000	24	~	26	H23			0	新地停車場釣師線延伸により新地停釣師線へ合併(廃止検討)		
																	H24	40,000		0		40,000	
																	H25					0	
																	H26					0	
																	H27					0	
																	H28					0	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
累計	40,000	0	0	40,000																			
6	D	-	1	-	3	-	道路事業(市街地相互の接続道路)	金山新地停車場線	県	県	直接	完了	416,500	24	~	29	H23			0	25年2月路線測量、道路詳細設計発注。		
																	H24	80,000		4,069		75,931	
																	H25	130,400		30,923		99,477	26年3月路線測量、用地測量、道路詳細設計完
																	H26	56,800		11,131		45,669	27年3月橋梁詳細設計完
																	H27	66,000		232,945		▲ 166,945	28年3月、橋梁上部工事実施。
																	H28	0		18,839		▲ 18,839	29年3月、道路改良工事実施。
																	H29			27,819		▲ 27,819	29年12月完了
																	H30					0	
																	H31					0	
																	H32					0	
累計	333,200	0	325,726	7,474																			
7	D	-	1	-	4	-	大戸浜富倉線道路整備事業	大戸浜地区	町	町	直接	完了	1,334,900	24	~	28	H23			0	H24.6 測量調査設計業務発注。H24.10 橋梁予備設計業務発注。		
																	H24	41,850		24,982		16,868	
																	H25	43,400		92,077		▲ 48,677	H25.7橋梁詳細設計発注。H25.8改良工事(その1)発注。H26.2改良工事(その2)発注。H25d用地買収。
																	H26	704,397		491,822		212,575	H26.5改良工事(その3)、H26.6改良工事(その4)、H26.8改良工事(その5)発注。
																	H27	244,900		381,694		▲ 136,794	道路改良工事(その6)(その7)(その8)発注。
																	H28	0		26,430		▲ 26,430	道路改良工事(その9)、防護柵設置工事発注。
																	H29			1,823		▲ 1,823	
																	H30					0	
																	H31					0	
																	H32					0	
累計	1,034,547	0	1,018,828	15,719																			

8	D	-	4	-	1	-	新地町(仮)愛宕第二地区災害公営住宅整備事業	(仮称)愛宕第二地区	町	町	直接	完了	952,100	23	~	25	H23	55,930		0	55,930	H24.3不動産鑑定業務発注、測量調査業務発注。H24.4基本設計等業務発注。H24.10用地買収。 H25造成建築工事完了。
																	H24	777,157		72,337	704,820	
																	H25			759,776	▲ 759,776	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	833,087	0	832,113	974	
9	D	-	4	-	2	-	新地町原地区災害公営住宅整備事業	原地区	町	町	直接	完了	120,976	24	~	25	H23			0	H24.7農地転用業務発注、不動産鑑定業務発注。H25.2基本・実施設計業務発注。 H25造成建築工事完了。	
																	H24	125,562		8,318		117,244
																	H25			95,061		▲ 95,061
																	H26					0
																	H27					0
																	H28					0
																	H29		▲ 12,400			▲ 12,400
																	H30					0
																	H31					0
																	H32		▲ 7,308	▲ 7,308		0
																	累計	125,562	▲ 19,708	96,071		9,783
10	D	-	4	-	3	-	新地町作田地区災害公営住宅整備事業	作田地区	町	町	直接	完了	302,908	24	~	26	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。 H25d造成工事及び上水道工事発注。 H26.9造成工事発注。	
																	H24	107,643		11,103		96,540
																	H25	237,106		48,372		188,734
																	H26			221,374		▲ 221,374
																	H27					0
																	H28					0
																	H29		▲ 55,679			▲ 55,679
																	H30					0
																	H31					0
																	H32		▲ 24,024	▲ 24,024		0
																	累計	344,749	▲ 79,703	256,825		8,221
11	D	-	4	-	4	-	新地町雀塚地区災害公営住宅整備事業	雀塚地区	町	町	直接	完了	586,835	24	~	26	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。 H25d造成工事及び上水道工事発注。 H26.6造成工事発注。	
																	H24	130,046		22,267		107,779
																	H25	425,578		66,729		358,849
																	H26			408,944		▲ 408,944
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32		▲ 42,144	▲ 42,144		0
																	累計	555,624	▲ 42,144	455,796		57,684
12	◆	D	-	4	-	1	災害公営住宅事業化調査	新地町	町	町	直接	完了	5,000	23	~	23	H23	4,000		3,931	69	H24.5 事業化調査業務発注。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	4,000	0	3,931	69	

13	◆	D	-	4	-	1	-	2	新地町(仮)愛宕第二地区災害公営住宅駐車場整備事業	(仮称)愛宕第二地区	町	町	直接	完了	13,454	23	~	24	H23	10,944		0	10,944	H25d 駐車場整備完了。
																			H24	7,200		0	7,200	
																			H25			4,443	▲ 4,443	
																			H26		▲ 7,380		▲ 7,380	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	18,144	▲ 7,380	4,443	6,321																				
14	◆	D	-	4	-	2	-	1	新地町原地区災害公営住宅駐車場整備事業	原地区	町	町	直接	完了	9,120	24	~	25	H23			0	0	H25d 駐車場整備完了。
																			H24	7,296		0	7,296	
																			H25			1,688	▲ 1,688	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	7,296	0	1,688	5,608																				
15	◆	D	-	4	-	3	-	1	新地町作田地区災害公営住宅駐車場整備事業	作田地区	町	町	直接	完了	17,336	24	~	26	H23			0	0	H26駐車場整備完了。
																			H24	7,296		0	7,296	
																			H25			0	0	
																			H26		6,572	13,868	▲ 7,296	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	7,296	6,572	13,868	0																				
16	◆	D	-	4	-	4	-	1	新地町雀塚地区災害公営住宅駐車場整備事業	雀塚地区	町	町	直接	完了	12,260	24	~	26	H23			0	0	H26駐車場整備完了。
																			H24	9,000		0	9,000	
																			H25			0	0	
																			H26		808	9,807	▲ 8,999	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	9,000	808	9,807	1																				
17		D	-	15	-	1	-		新地町津波復興拠点整備事業	中島地区	町	町	直接	完了	6,697,098	23	~	31	H23	1,500		1,497	3	H24.5測量調査等業務発注。H24.12実施計画等策定検討業務発注。 H25.9認可申請書作成業務発注。H25.12整備工事(その1)発注。 H26.6造成工事(その2発注)H26一部用地取得。 H28.3造成工事(その2完了) H29.3造成工事(その3完了)。H28.10造成工事(その4発注)。 H30.3造成工事(その4完了)。H29.6造成工事(その5発注)。 新地交流センター新築工事発注、新地駅周辺市街地復興整備
																			H24	8,250		2,273	5,977	
																			H25	1,325,250		143,687	1,181,563	
																			H26	1,482,000		1,723,419	▲ 241,419	
																			H27	610,500		1,240,394	▲ 629,894	
																			H28	48,750	802,891	63,289	788,352	
																			H29		729,057	125,505	603,552	
																			H30		14,625	614,345	▲ 599,720	
																			H31			1,014,266	▲ 1,014,266	
																			H32				0	
累計	3,476,250	1,546,573	4,928,675	94,148																				

18	D	-	17	-	1	-	新地町中島地区都市再生事業計画作成	中島地区	町	町	直接	完了	132,000	23	~	25	H23	21,000	0	21,000	H24.5測量調査等業務発注。H24.10測量調査設計業務発注。 H25.8保証物件調査業務発注。H25.9津波シミュレーション業務		
																	H24	103,125	12,074	91,051			
																	H25		86,099	▲ 86,099			
																	H26			0			
																	H27			0			
																	H28	▲ 25,125		▲ 25,125			
																	H29			0			
																	H30			0			
																	H31			0			
																	H32			0			
累計	124,125	▲ 25,125	98,173	827																			
19	◆	D	-	22	-	1	-	1	都市公園事業(防災緑地)	埴浜地区	県	県	直接	完了	50,000	23	~	25	H23	40,000		40,000	基本計画に関連する設計調査業務を実施
																			H24		29,402	▲ 29,402	
																			H25		8,519	▲ 8,519	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			H31			0	
																			H32			0	
累計	40,000	0	37,921	2,079																			
20	D	-	23	-	1	-	新地町防災集団移転促進事業	作田東・作田西・岡・雀塚・大戸浜	町	町	直接	完了	224,335	23	~	24	H23	54,845	0	54,845	H24.5 測量調査等業務委託発注。H24.8 設計調査等業務委託発注。H25.1 測量調査業務委託発注。		
																	H24	113,406	139,606	▲ 26,200			
																	H25		▲ 623	623			
																	H26			0			
																	H27			0			
																	H28			0			
																	H29			0			
																	H30			0			
																	H31			0			
																	H32			0			
累計	168,251	0	138,983	29,268																			
23	D	-	1	-	5	-	道路事業(市街地相互の接続道路)	相馬亘理線	県	県	直接	完了	6,690,700	24	~	30	H23			0	24年9月路線測量、道路詳細設計、用地測量発注。		
																	H24	115,200	113,600	1,600			
																	H25	1,974,400	240,298	1,734,102			
																	H26	198,400	1,203,221	▲ 1,004,821			
																	H27	3,064,560	1,782,253	1,282,307			
																	H28	0	1,951,530	▲ 1,951,530			
																	H29		61,658	▲ 61,658			
																	H30			0			
																	H31			0			
																	H32			0			
累計	5,352,560	0	5,352,560	0																			
24	D	-	13	-	1	-	新地町海岸近接等危険住宅移転事業(住宅・建築物安全ストック形成事業)	新地町	町	町	直接	完了	335,400	24	~	32	H23			0	H24:17件 H25:68件 H26:32件 H27:35件 H28:14件 H29:7件 H30:3件 H31:2件 H32:2件		
																	H24	125,775	3,465	122,310			
																	H25	125,775	35,445	90,330			
																	H26		39,190	▲ 39,190			
																	H27		10,291	▲ 10,291			
																	H28		20,015	▲ 20,015			
																	H29		8,787	▲ 8,787			
																	H30		8,883	▲ 8,883			
																	H31		8,269	▲ 8,269			
																	H32		9,174	▲ 9,174			
累計	251,550	0	143,519	108,031																			

25	D	-	21	-	1	-	特定環境保全 公共下水道事業	作田東・ 作田西・ 原・岡・雀 塚・大戸 浜・中島	町	町	直接	完了	71,243	24	~	27	H23			0	H24.6 下水道事業全体計画等調査設計業務発注。 H24.10 防災集団移転関連公共下水道調査設計業務発注。 H25d各防災集団移転団地排水設備整備工事発注。			
																	H24	37,500		14,569		22,931		
																	H25	52,500		27,398		25,102		
																	H26			0		0		
																	H27			0		0		
																	H28		▲ 31,605			▲ 31,605		
																	H29		▲ 4,962			▲ 4,962		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	90,000	▲ 36,567	41,967		11,466		
																	26	◆	D	-		22	-	2
H24	10,080		9,828	252																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	10,080	0	9,828	252																				
27	D	-	23	-	2	-	新地町作田東 地区防災集団 移転促進事業	作田東地 区	町	町	直接	完了	1,046,609	24	~	32					H23			
																	H24	542,111		416,455	125,656			
																	H25	352,198		173,978	178,220			
																	H26	71,251		120,824	▲ 49,573			
																	H27			27,829	▲ 27,829			
																	H28			2,174	▲ 2,174			
																	H29		▲ 57,157	2,913	▲ 60,070			
																	H30			2,417	▲ 2,417			
																	H31			4,735	▲ 4,735			
																	H32		7,378	9,906	▲ 2,528			
																	累計	965,560	▲ 49,779	761,231	154,550			
																	28	D	-	23	-	3	-	新地町作田西 地区防災集団 移転促進事業
H24	839,934		571,952	267,982																				
H25	352,825		356,479	▲ 3,654																				
H26	151,235		69,739	81,496																				
H27			40,820	▲ 40,820																				
H28			6,921	▲ 6,921																				
H29		▲ 60,825	6,319	▲ 67,144																				
H30		▲ 76,907	4,341	▲ 81,248																				
H31			27,698	▲ 27,698																				
H32		16,646	20,501	▲ 3,855																				
累計	1,343,994	▲ 121,086	1,104,770	118,138																				
29	D	-	23	-	4	-	新地町岡地区 防災集団移転 促進事業	岡地区	町	町	直接	完了	1,334,381	24	~	32								
																	H24	977,630		715,005	262,625			
																	H25	469,903		188,813	281,090			
																	H26	93,381		53,389	39,992			
																	H27			39,185	▲ 39,185			
																	H28		▲ 400,000	10,130	▲ 410,130			
																	H29			1,717	▲ 1,717			
																	H30			5,464	▲ 5,464			
																	H31			10,705	▲ 10,705			
																	H32		26,667	20,046	6,621			
																	累計	1,540,914	▲ 373,333	1,044,454	123,127			

30	D	-	23	-	5	-	新地町雀塚地区防災集団移転促進事業	雀塚地区	町	町	直接	完了	2,027,627	24	~	32	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。H25.3 団地整備工事発注	
																	H24	1,373,612		797,868		575,744
																	H25	504,521		378,000		126,521
																	H26	271,411		153,970		117,441
																	H27			127,314		▲ 127,314
																	H28		▲ 402,891	10,951		▲ 413,842
																	H29			6,001		▲ 6,001
																	H30		▲ 14,625	8,465		▲ 23,090
																	H31			9,265		▲ 9,265
																	H32		42,144	66,248		▲ 24,104
累計	2,149,544	▲ 375,372	1,558,082	216,090																		
31	D	-	23	-	6	-	新地町大戸浜地区防災集団移転促進事業	大戸浜地区	町	町	直接	完了	1,642,755	24	~	32	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。	
																	H24	1,045,358		770,359		274,999
																	H25	517,664		269,676		247,988
																	H26	106,382		104,640		1,742
																	H27			69,921		▲ 69,921
																	H28			14,735		▲ 14,735
																	H29		▲ 255,780	9,185		▲ 264,965
																	H30			5,587		▲ 5,587
																	H31			10,944		▲ 10,944
																	H32		23,783	21,661		2,122
累計	1,669,404	▲ 231,997	1,276,708	160,699																		
33	D	-	1	-	6	-	宮田踏込畑線道路整備事業(市街地相互の接続道路)	大戸浜地区	町	町	直接	完了	122,600	24	~	28	H23			0	H24.12 測量調査設計業務発注。H25d一部用地取得。	
																	H24	16,662		0		16,662
																	H25	25,575		12,433		13,142
																	H26	52,777		40,522		12,255
																	H27			32,636		▲ 32,636
																	H28			9,106		▲ 9,106
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	95,014	0	94,697	317																		
34	D	-	1	-	7	-	雁小屋北側接続道路整備事業(市街地相互の接続道路)	雀塚(雁小屋)地区北側	町	町	直接	完了	148,850	24	~	29	H23			0	H24.12 測量調査設計業務発注。H24.12 橋梁予備設計業務発注。	
																	H24	16,275		12,125		4,150
																	H25	24,800		4,356		20,444
																	H26	22,087		7,031		15,056
																	H27	39,796		3,945		35,851
																	H28			56,859		▲ 56,859
																	H29		12,400	26,751		▲ 14,351
																	H30					0
																	H31					0
																	H32					0
累計	102,958	12,400	111,067	4,291																		
35	D	-	4	-	5	-	新地町岡地区災害公営住宅整備事業	岡地区	町	町	直接	完了	293,033	24	~	26	H23			0	H24.12 造成工事発注。	
																	H24	53,821		42,677		11,144
																	H25	229,250		21,638		207,612
																	H26			208,367		▲ 208,367
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32		▲ 26,667	▲ 26,667		0
累計	283,071	▲ 26,667	246,015	10,389	D-23-4へ流用																	

36	D	-	4	-	6	-	新地町大戸浜地区災害公営住宅整備事業	大戸浜地区	町	町	直接	完了	310,319	24	~	26	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。			
																	H24	107,643		17,723		89,920		
																	H25	187,669		23,054		164,615		
																	H26			164,967		▲ 164,967		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32		▲ 23,783	▲ 23,783		0		
累計	295,312	▲ 23,783	181,961	89,568																				
37	◆	D	-	4	-	5	-	1	新地町岡地区災害公営住宅駐車場整備事業	岡地区	町	町	直接	完了	4,500	24	~	26	H23			0	H26駐車場整備完了。	
																			H24	3,600		0		3,600
																			H25			0		0
																			H26			3,065		▲ 3,065
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	3,600	0	3,065	535																				
38	◆	D	-	4	-	6	-	1	新地町大戸浜地区災害公営住宅駐車場整備事業	大戸浜地区	町	町	直接	完了	9,000	24	~	26	H23			0	H26駐車場整備完了。	
																			H24	7,200		0		7,200
																			H25			0		0
																			H26			3,961		▲ 3,961
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
累計	7,200	0	3,961	3,239																				
39	D	-	9	-	1	-	新地町小規模住宅地区改良事業	原添地区	町	町	直接	完了	369,134	24	~	31	H23			0	H24.7 基礎調査業務発注。			
																	H24	107,104		3,858		103,246		
																	H25	122,180		72,325		49,855		
																	H26	47,565		49,925		▲ 2,360		
																	H27			73,719		▲ 73,719		
																	H28			0		0		
																	H29			5,639		▲ 5,639		
																	H30			152		▲ 152		
																	H31			6,543		▲ 6,543		
																	H32					0		
累計	276,849	0	212,161	64,688																				
40	D	-	20	-	1	-	新地町都市防災総合推進事業	中島地区、埴浜地区、釣師地区、大戸浜地区等	町	町	直接	完了	30,000	24	~	24	H23			0	H24.10 津波シミュレーション及び土量検討業務委託発注。 H25.1 業務委託発注。			
																	H24	22,500		21,255		1,245		
																	H25					0		
																	H26					0		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
累計	22,500	0	21,255	1,245																				

41	D	-	23	-	7	-	新地町富倉地区防災集団移転促進事業	富倉地区	町	町	直接	完了	239,768	24	~	32	H23			0	H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。		
																	H24	174,254		81,332		92,922	
																	H25	4,283		32,822		▲ 28,539	H25.4上水道工事発注。H25.9造成工事発注。
																	H26	31,259		35,337		▲ 4,078	H26造成工事発注。
																	H27			1,742		▲ 1,742	H27移転促進区域整備
																	H28			242		▲ 242	H28移転補助。元地整地工事。
																	H29			69		▲ 69	H29移転元地買取。
																	H30			218		▲ 218	H30移転補助。
																	H31			428		▲ 428	H31移転補助。
																	H32			1,627		▲ 1,627	
累計	209,796	0	153,817	55,979																			
42	D	-	23	-	8	-	新地町雁小屋西地区防災集団移転促進事業	雁小屋西地区	町	町	直接	完了	190,435	24	~	32	H23			0	H24.12 造成工事発注。H24.12 移転促進区域整地工事発注。		
																	H24	136,165		104,195		31,970	
																	H25	3,671		8,720		▲ 5,049	H25.6上水道工事発注。H25.9造成工事発注。
																	H26	26,793		9,694		17,099	H26造成工事発注。
																	H27			1,479		▲ 1,479	H27移転促進区域整備
																	H28			171		▲ 171	H28元地整地工事。
																	H29			59		▲ 59	H29移転元地買取。
																	H30			187		▲ 187	H30移転補助。
																	H31			367		▲ 367	H31移転補助。
																	H32			1,364		▲ 1,364	
累計	166,629	0	126,236	40,393																			
44	★	F	-	2	-	1	-	市街地復興効果促進事業	町			継続	4,557,518	24	~	33	H23			0			
																	H24	1,551,245		211,614		1,339,631	
																	H25	817,440		738,295		79,145	
																	H26			251,992		▲ 251,992	
																	H27	1,239,776		391,456		848,320	
																	H28	112,800		424,391		▲ 311,591	
																	H29			270,743		▲ 270,743	
																	H30		▲ 75,249	447,136		▲ 522,385	
																	H31			184,092		▲ 184,092	
																	H32			24,476		▲ 24,476	
累計	3,721,261	▲ 75,249	2,944,195	701,817																			
49	D	-	5	-	1	-	新地町災害公営住宅家賃低廉化事業	愛宕東、原、作田、雀塚、大戸浜地区	町	町	直接	完了	327,764	25	~	32	H23			0	事務手続きの遅れにより繰越		
																	H24					0	
																	H25	6,331		0		6,331	
																	H26	32,558		19,324		13,234	
																	H27	29,606		46,781		▲ 17,175	
																	H28	49,172	48,387	45,091		52,468	
																	H29		51,968	55,361		▲ 3,393	
																	H30		37,153	51,855		▲ 14,702	
																	H31		30,513	47,298		▲ 16,785	
																	H32		1,100	21,078		▲ 19,978	
累計	117,667	169,121	286,788	0																			
50	D	-	6	-	1	-	東日本大震災特別家賃低減事業	愛宕東、原、作田、雀塚、大戸浜地区	町	町	直接	完了	60,245	25	~	32	H23			0	事務手続きの遅れにより繰越		
																	H24					0	
																	H25	1,356		0		1,356	
																	H26	8,558		4,503		4,055	
																	H27	3,342		8,695		▲ 5,353	
																	H28	8,754	8,343	7,288		9,809	
																	H29		4,962	7,488		▲ 2,526	
																	H30		4,503	6,205		▲ 1,702	
																	H31		5,362	5,906		▲ 544	
																	H32			4,867		▲ 4,867	
累計	22,010	23,170	44,952	228																			

51	D	-	17	-	2	-	新地町中島地区緊急防災空地整備事業	中島地区	町	町	直接	完了	97,200	24	~	25	H23			0		
																	H24	36,450		0	36,450	
																	H25	36,450		72,714	▲ 36,264	H25d用地取得。
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	72,900	0	72,714	186																		
52	D	-	22	-	1	-	都市公園事業(埴浜地区防災緑地)※施設費	埴浜地区	県	県	直接	完了	4,762,000	24	~	32	H23			0	25年3月、詳細設計実施	
																	H24	292,500		20,678	271,822	
																	H25	472,500		60,559	411,941	26年3月 造成工実施
																	H26	525,000		475,804	49,196	27年3月 造成工実施
																	H27	1,970,250		1,101,073	869,177	27年10月 盛土工施工
																	H28			803,683	▲ 803,683	28年12月 造成工実施
																	H29	187,500		150,860	36,640	30年3月 造成工施工
																	H30		123,750	837,905	▲ 714,155	31年3月 園路工、植栽工施工
																	H31			40,989	▲ 40,989	1年3月 防護柵工、植栽工施工
																	H32			22,321	▲ 22,321	
累計	3,447,750	123,750	3,513,872	57,628																		
53	D	-	22	-	2	-	都市公園事業(釣師地区防災緑地)※施設費	釣師地区、大戸浜地区	町	町	直接	完了	2,331,970	24	~	32	H23			0	H25.3 測量調査設計業務発注。	
																	H24	255,000		46,061	208,939	
																	H25	262,500		261,832	668	H26.2整備工事発注。
																	H26	300,000		336,065	▲ 36,065	H26.6整備工事(その2)発注。H26.8管理棟設計業務発注。
																	H27	555,750		53,486	502,264	H27整備工事(その3)(その4)発注。
																	H28	42,750		33,427	9,323	H28整備工事(その4)(その5)完成。
																	H29		316,605	143,201	173,404	H29整備工事(その6)発注。
																	H30		16,372	645,956	▲ 629,584	H30整備工事(その7)発注。
																	H31			224,062	▲ 224,062	H31整備工事(その14)発注。
																	H32				0	
累計	1,416,000	332,977	1,744,090	4,887																		
57	D	-	17	-	3	-	新地駅周辺被災市街地復興土地区画整理事業	中島地区	町	町	直接	完了	4,521,060	24	~	30	H23			0		
																	H24				0	
																	H25	874,500		102,409	772,091	H26.2整備工事発注。
																	H26	1,433,250		1,349,699	83,551	H26.6造成工事(その2発注)H26一部移転補償。
																	H27	1,308,000		1,131,904	176,096	H27.9整備工事(その3)道路及び施設整備工事発注。
																	H28	480,000		299,533	180,467	H28整備工事(その4)工事発注。
																	H29		▲ 614,546	27,346	▲ 641,892	H29整備工事(その5)工事発注。整備工事(その6)工事発注。
																	H30			16,888	▲ 16,888	新地駅周辺市街地復興整備工事(その7)発注。
																	H31		▲ 90,408		▲ 90,408	
																	H32				0	
累計	4,095,750	▲ 704,954	2,927,779	463,017																		
58	D	-	22	-	3	-	都市公園事業(埴浜地区防災緑地)※用地費	埴浜地区	県	県	直接	完了	1,076,280	24	~	32	H23			0		
																	H24				0	
																	H25	720,000		110,368	609,632	25年6月 用地交渉実施
																	H26	120,000		153,627	▲ 33,627	27年3月 用地交渉実施
																	H27			31,229	▲ 31,229	27年10月 補償工事施工
																	H28			7,681	▲ 7,681	28年12月 用地交渉実施
																	H29			24,839	▲ 24,839	30年3月 補償工事施工
																	H30		▲ 122,480	56,394	▲ 178,874	31年3月 補償工事施工
																	H31			18,816	▲ 18,816	1年3月 補償工事施工
																	H32			456	▲ 456	
累計	840,000	▲ 122,480	403,410	314,110																		

59	D	-	22	-	4	-	都市公園事業 (釣師地区防 災緑地)※用 地費	釣師地 区、大戸 浜地区	町	町	直接	完了	162,371	25	~	32	H23				0	
																	H24				0	
																	H25	106,666		54,424	52,242	H25d用地取得。
																	H26			36,873	▲ 36,873	H26用地取得
																	H27			0	0	
																	H28			0	0	
																	H29			12,293	▲ 12,293	
																	H30			931	▲ 931	H30用地取得
																	H31		1,580	1,958	▲ 378	
																	H32			1,225	▲ 1,225	
累計	106,666	1,580	107,704	542																		
60	★	F	-	4	-	1	市街地復興効 果促進事業 (県分)	県				完了	191,842	25	~	32	H23				0	
																	H24				0	
																	H25	171,773		35,000	136,773	25年8月 土量調査委託、用地取得コーディネート委託
																	H26			4,476	▲ 4,476	26年9月 土量調査委託、用地取得コーディネート委託
																	H27			8,415	▲ 8,415	27年9月 用地取得コーディネート委託
																	H28			55	▲ 55	28年9月 東日本大震災復興記録保存委託、用地取得コーディネー
																	H29				0	
																	H30		▲ 18,300	36,328	▲ 54,628	舗装工事施工(31年7月完了予定)
																	H31			43,634	▲ 43,634	R元 舗装工事完了
																	H32				0	
累計	171,773	▲ 18,300	127,908	25,565																		
61	D	-	4	-	7	-	新地駅前地区 災害公営住宅 整備事業	中島地区	町	町	直接	完了	563,130	25	~	28	H23				0	
																	H24				0	
																	H25	161,000		0	161,000	他工事の遅れにより繰越
																	H26	446,250		0	446,250	他工事の遅れにより繰越
																	H27			83,665	▲ 83,665	実施設計業務委託発注。
																	H28			409,074	▲ 409,074	災害公営住宅中島地区建築工事完成。
																	H29		▲ 114,511		▲ 114,511	
																	H30				0	
																	H31				0	
																	H32				0	
累計	607,250	▲ 114,511	492,739	0																		
62	◆	D	-	17	-	3	常磐線特定環 境影響評価 (事後調査)	中島地区 他	町	町	直接	完了	36,020	25	~	27	H23				0	
																	H24				0	
																	H25	27,440		20,580	6,860	H25.7 常磐線特定環境影響評価委託発注
																	H26			4,274	▲ 4,274	常磐線特定環境影響評価委託
																	H27	1,376		2,419	▲ 1,043	常磐線特定環境影響評価委託
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	28,816	0	27,273	1,543																		
68	D	-	1	-	8	-	道路事業(市 街地相互の接 続道路)[補助 率変更分]	新地停車 場釣師線	県	県	直接	完了	200,000	28	~	30	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28			128,956	128,956	
																	H29		26,043	73,780	▲ 47,737	29年6月、道路改良工実施。
																	H30			24,369	▲ 24,369	
																	H31				0	
																	H32				0	
累計	0	154,999	98,149	56,850																		

69	D	-	1	-	9	-	道路事業(市街地相互の接続道路)[補助率変更分]	相馬亙理線	県	県	直接	完了	1,088,100	28	~	30	H23				0	29年3月、道路改良工事。橋梁上部工事実施。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	219,092			219,092	
																	H29	469,185	155,000	36,410	587,775	
																	H30			657,250	▲ 657,250	
																	H31				0	
																	H32				0	
																	累計	688,277	155,000	693,660	149,617	
70	D	-	1	-	10	-	道路事業(市街地相互の接続道路)[補助率変更分]	金山新地停車場線	県	県	直接	完了	70,000	28	~	29	H23				0	29年3月、道路改良工事実施。 29年12月完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28		54,250		54,250	
																	H29			38,521	▲ 38,521	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	0	54,250	38,521	15,729	
71	◆	D	-	22	-	2	釣師地区海岸避難誘導階段整備事業	釣師地区	町	町	直接	完了	101,554	29	~	30	H23				0	階段設置工事発注。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		4,336	4,147	189	
																	H30		76,907	71,667	5,240	
																	H31				0	
																	H32				0	
																	累計	0	81,243	75,814	5,429	
72	◆	D	-	22	-	2	釣師地区防災緑地管理施設整備事業	釣師地区	町	町	直接	完了	66,027	30	~	31	H23				0	倉庫、サイン設置工事発注。 サイン設置工事(その2)発注。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		52,821		52,821	
																	H30			20,783	▲ 20,783	
																	H31			32,038	▲ 32,038	
																	H32				0	
																	累計	0	52,821	52,821	0	
73	D	-	5	-	2	-	新地町災害公営住宅家賃低廉化事業【補助率変更分】	愛宕東、原、作田、雀塚、大戸浜地区	町	町	直接	完了	87,344	30	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		3,711		3,711	
																	H30		17,221	3,280	13,941	
																	H31		52,953	22,293	30,660	
																	H32		▲ 1,100	45,325	▲ 46,425	
																	累計	0	72,785	70,898	1,887	

74	◆	D	-	4	-	2	-	2	新地町原地区 災害公営住宅 周辺道路整備 事業	原地区	町	町	直接	完了	9,135	24	~	27	H23					0	
																			H24					0	
																			H25					0	
																			H26					0	
																			H27			7,308		▲ 7,308	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32		7,308			7,308	
																			累計	0	7,308	7,308		0	
																			市町村 交付分	各年度 別合計	H23	148,219	0	5,428	142,791
																					H24	8,877,750	0	4,133,301	4,744,449
																					H25	7,297,831	0	4,152,700	3,145,131
H26	5,281,154	0	5,936,585	▲ 655,431																					
H27	4,033,046	0	3,776,683	256,363																					
H28	742,226	0	1,439,827	▲ 697,601																					
H29	0	0	715,347	▲ 715,347																					
H30	0	0	1,914,760	▲ 1,914,760																					
H31	0	0	1,610,867	▲ 1,610,867																					
H32	0	0	123,572	▲ 123,572																					
32,915,526	市町村交付分計	26,380,226	0	23,809,070	2,571,156																				
都道県 交付分	各年度 別合計	H23	40,000	0	0	40,000																			
		H24	687,700	0	192,788	494,912																			
		H25	3,605,073	0	548,136	3,056,937																			
		H26	1,251,400	0	2,159,193	▲ 907,793																			
		H27	6,597,370	0	3,825,283	2,772,087																			
		H28	219,092	183,206	3,739,989	▲ 3,337,691																			
		H29	656,685	181,043	524,556	313,172																			
		H30	0	▲ 17,030	1,612,246	▲ 1,629,276																			
		H31	0	0	103,439	▲ 103,439																			
		H32	0	0	22,777	▲ 22,777																			
17,275,122	都道県交付分計	13,057,320	347,219	12,728,407	676,132																				
市町村 都道県 計	各年度 別合計	H23	188,219	0	5,428	182,791																			
		H24	9,565,450	0	4,326,089	5,239,361																			
		H25	10,902,904	0	4,700,836	6,202,068																			
		H26	6,532,554	0	8,095,778	▲ 1,563,224																			
		H27	10,630,416	0	7,601,966	3,028,450																			
		H28	961,318	183,206	5,179,816	▲ 4,035,292																			
		H29	656,685	181,043	1,239,903	▲ 402,175																			
		H30	0	▲ 17,030	3,527,006	▲ 3,544,036																			
		H31	0	0	1,714,306	▲ 1,714,306																			
		H32	0	0	146,349	▲ 146,349																			
50,190,648	合計	39,437,546	347,219	36,537,477	3,247,288																				

(様式2E)

新地町

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況						
	24	～	32																								
43	E	-	1	-	1	-	低炭素社会 対応型浄化槽集 中導入事業	作田東地 区、作田 西地区、 雁小屋西 地区等	町	町	直接	完了	40,158	24	～	32	H23				0	5人槽 3件、7人槽 5件					
																	H24	6,210	0	2,299	3,911						
																	H25	6,210	0	6,187	23	5人槽 2件、7人槽 17件、10人槽 1件					
																	H26	17,698	0	12,901	4,797	5人槽 14件、7人槽 29件、10人槽 1件					
																	H27		0	3,295	▲ 3,295	5人槽 9件、7人槽 5件					
																	H28		0	1,532	▲ 1,532	5人槽 2件、7人槽 2件、10人槽 1件					
																	H29		0	249	▲ 249	5人槽 1件					
																	H30		0	0	0						
																	H31		0	0	0						
																	H32		0	0	0						
																	累計	30,118	0	26,463	3,655						
																	市町村 交付分		各年度 別合計		H23	0	0	0	0	0	
																					H24	6,210	0	2,299	3,911		
																					H25	6,210	0	6,187	23		
				H26	17,698	0	12,901	4,797																			
				H27	0	0	3,295	▲ 3,295																			
				H28	0	0	1,532	▲ 1,532																			
				H29	0	0	249	▲ 249																			
				H30	0	0	0	0																			
				H31	0	0	0	0																			
				H32	0	0	0	0																			
40,158		市町村交付分 計			30,118	0	26,463	3,655																			
都道県 交付分		各年度 別合計		H23	0	0	0	0																			
				H24	0	0	0	0																			
				H25	0	0	0	0																			
				H26	0	0	0	0																			
				H27	0	0	0	0																			
				H28	0	0	0	0																			
				H29	0	0	0	0																			
				H30	0	0	0	0																			
				H31	0	0	0	0																			
				H32	0	0	0	0																			
0		都道県交付分 計			0	0	0	0																			
市町村 都道県 計		各年度 別合計		H23	0	0	0	0																			
				H24	6,210	0	2,299	3,911																			
				H25	6,210	0	6,187	23																			
				H26	17,698	0	12,901	4,797																			
				H27	0	0	3,295	▲ 3,295																			
				H28	0	0	1,532	▲ 1,532																			
				H29	0	0	249	▲ 249																			
				H30	0	0	0	0																			
				H31	0	0	0	0																			
				H32	0	0	0	0																			
40,158		合計			30,118	0	26,463	3,655																			