

(様式1)

広野町 復興交付金事業計画 令和3年度進捗状況報告 総括表  
令和4年3月末時点

(単位:千円)

広野町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	33,750	0
	H24	1,085,887	196,550
	H25	1,483,924	1,018,914
	H26	458,296	716,282
	H27	732,527	442,473
	H28	606,144	907,193
	H29	31,927	227,073
	H30	0	148,707
	R1	0	78,407
	R2	0	47,205
	R3	0	0
	合計	4,432,455	3,782,804

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	4,432,455	0	3,782,804	649,651

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	16,000	0
	H24	260,000	34,837
	H25	1,056,801	518,096
	H26	1,142,166	746,769
	H27	2,232,200	1,561,729
	H28	18,000	938,887
	H29	0	31,221
	H30	0	0
	R1	0	0
	R2	0	0
	R3	0	0
	合計	4,725,167	3,831,539

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	3,782,804	4,432,455	0	0	649,651
都道府県交付分	3,831,539	4,725,167	▲ 384,400	0	509,228
合計	7,614,343	9,157,622	▲ 384,400	0	1,158,879

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

広野町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 文部科学省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5	6														
17	A	-	4	-	1	-	埋蔵文化財試掘調査事業 (被災個人住宅試掘・記録保存調査)	広野町全域	町	町	直接	廃止	13,050	24 ~ 29	H23				0	
															H24	9,787			9,787	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															累計	9,787	0	0	9,787	
															22	A	-	4	-	2
H24				0																
H25	2,268		1,106	1,162	25年11月から埋蔵文化財試掘調査を開始															
H26				0																
H27			100	▲100	27年4月から埋蔵文化財に係る調整を開始、調査不要となる															
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
累計	2,268	0	1,206	1,062																
市町村交付分																				
															H24	9,787	0	0	9,787	
都道県交付分															H23	0	0	0	0	
															H24	0	0	0	0	
市町村都道県計															H23	0	0	0	0	
															H24	9,787	0	0	9,787	
合計															H25	2,268	0	1,106	1,162	
															H26	0	0	0	0	
市町村交付分計															H27	0	0	100	▲100	
															H28	0	0	0	0	
都道県交付分計															H29	0	0	0	0	
															H30	0	0	0	0	
市町村都道県計															R1	0	0	0	0	
															R2	0	0	0	0	
合計															R3	0	0	0	0	
															合計	12,055	0	1,206	10,849	

広野町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 国土交通省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
1	D	-	20	-	1	-	都市防災推進事業(広野町復興まちづくり計画(仮称)策定)	広野町域	町	町	直接	完了	45,000	23	~	25	H23	22,500			22,500	H24年5月計画作成業務委託発注。			
																	H24			22,498	▲ 22,498				
																	H25	11,250		11,183	67	H25年7月計画作成業務委託発注。			
																	H26				0				
																	H27				0				
																	H28				0				
																	H29				0				
																	H30				0				
																	R1				0				
																	R2				0				
																	R3				0				
																	累計	33,750	0	33,681	69				
																	2	D	-	23	-	1	-	防災集団移転促進事業	下北迫字苗代替外1地区
H24			4,725	▲ 4,725																					
H25				0																					
H26				0																					
H27				0																					
H28		▲ 6,525		▲ 6,525																					
H29				0																					
H30				0																					
R1				0																					
R2				0																					
R3				0																					
累計	11,250	▲ 6,525	4,725	0																					
3	◆	D	-	22	-	1	-	1	防災緑地基本計画策定事業	浅見川地区	県	県	直接	完了	20,000	23									
																	H24			12,209	▲ 12,209				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28				0				
																	H29				0				
																	H30				0				
																	R1				0				
																	R2				0				
																	R3				0				
																	累計	16,000	0	12,209	3,791				
																	4	D	-	1	-	1	-	道路事業(市街地相互の接続道路等)	広野小高線(現道)
H24	141,825		488	141,337																					
H25	107,725		26,243	81,482	H25年6月設計完了。H25年9月用地買収着手。																				
H26	17,050		27,452	▲ 10,402	H27年1月 一部道路改良舗装工事発注済。																				
H27		▲ 31,006	36,539	▲ 67,545	H27年12月 一部道路改良舗装(L=100m)工事発注済。																				
H28			41,328	▲ 41,328	H28年8月 一部道路改良舗装(L=203m)工事発注済。																				
H29			22,450	▲ 22,450	H29年9月 一部道路改良舗装工事発注済。																				
H30			9,323	▲ 9,323																					
R1				0																					
R2				0																					
R3				0																					
累計	266,600	▲ 31,006	163,823	71,771																					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
5	D	-	1	-	2	-	道路事業(市 街地相互の接 続道路等)	久保田1 号線	町	町	直接	完了	811,699	24	~	29	H23				0	H24年6月測量設計委託発注。
																	H24	99,975		34,641	65,334	
																	H25	402,225		217,742	184,483	H25年6月設計完了。H25年7月用地買収着手。同月工事着手。
																	H26	172,050		122,484	49,566	H26年9月JRアンダー工事完了。
																	H27			983	▲ 983	
																	H28		▲ 45,183		▲ 45,183	H28.9月道路新設工(L=501m)工事発注済。
																	H29			104,470	▲ 104,470	H29.6月道路新設工工事発注済。
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	674,250	▲ 45,183	480,320	148,747	
6	D	-	1	-	3	-	道路事業(市 街地相互の接 続道路等)	浜田線	町	町	直接	完了	80,437	24	~	30	H23				0	H24年6月測量設計委託発注。
																	H24	24,025			24,025	
																	H25	18,600		2,877	15,723	H25年3月設計完了。H26年4月用地買収着手。
																	H26			5,742	▲ 5,742	用地買収
																	H27	14,858		2,533	12,325	用地買収
																	H28	4,855		81	4,774	用地買収
																	H29			3,369	▲ 3,369	H29.6月道路改良舗装工事発注済。
																	H30			25,030	▲ 25,030	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	62,338	0	39,632	22,706	
7	D	-	1	-	4	-	道路事業(市 街地相互の接 続道路等)	JR常磐線 広野駅 自由通路	町	町	直接	完了	437,988	24	~	29	H23				0	
																	H24	9,300			9,300	
																	H25	48,825			48,825	H25年11月測量設計発注。
																	H26			14,817	▲ 14,817	JR協議
																	H27	89,751		27,505	62,246	JR工事協定(27年度、28年度)協定締結済
																	H28	191,564		220,367	▲ 28,803	JR工事協定(28年度)工事協定 完了
																	H29			21,535	▲ 21,535	こ線橋付帯工事
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	339,440	0	284,224	55,216	
8	D	-	1	-	5	-	道路事業(市 街地相互の接 続道路等)	下浅見川 線	町	町	直接	完了	397,741	24	~	28	H23				0	H24年8月測量設計委託発注。
																	H24	12,400		3,088	9,312	
																	H25	76,725		11,408	65,317	H25年6月工事着手。(一部完了)
																	H26	71,300		22,863	48,437	残工区工事未着手。
																	H27	138,456		124,469	13,987	H27年10月 橋梁整備工事発注
																	H28	9,368		132,435	▲ 123,067	H29年3月整備工事完了
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	308,249	0	294,263	13,986	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
9	D	-	1	-	6	-	道路事業(市 街地相互の接 続道路等)	広長久保 田線	町	町	直接	完了	411,983	24	～	R1	H23				0	H24年6月測量設計委託発注。
																	H24	123,000			123,000	
																	H25	88,500		26,346	62,154	H25年6月設計完了。H25年9月用地買収着手。
																	H26	52,500		17,683	34,817	H26年8月 一部道路改良舗装工事発注済。H27年5月完了。
																	H27		54,251		▲ 54,251	H27年12月(約400m舗装)発注済。H28年3月完了。
																	H28	56,842		10,143	46,699	用地買収
																	H29			15,242	▲ 15,242	H29年道路改良着手
																	H30			62,244	▲ 62,244	
																	R1			59,169	▲ 59,169	
																	R2		▲ 11,855		▲ 11,855	
																	R3				0	
累計	320,842	▲ 11,855	245,078	63,909																		
10	D	-	1	-	7	-	道路事業(市 街地相互の接 続道路等)	(仮) 2号線	町	町	直接	完了	193,694	24	～	28	H23				0	H24年6月測量設計委託発注。
																	H24	54,000			54,000	
																	H25	21,750		12,979	8,771	H25年6月設計完了。H25年8月用地買収着手。
																	H26			21,254	▲ 21,254	H27年3月一部工事(25線越分)完了。H27年4月一部工事(26
																	H27	88,409		44,328	44,081	H27年12月(約200m舗装)発注済。H28年3月完了。
																	H28	30,921		48,113	▲ 17,192	H28年5月(約180m舗装)発注済。取付道路工H28年11月(約
																	H29		▲ 49,810		▲ 49,810	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	195,080	▲ 49,810	126,674	18,596																		
11	D	-	1	-	8	-	道路事業(市 街地相互の接 続道路等)	(仮) 3号線	町	町	直接	完了	26,845	24	～	26	H23				0	
																	H24	35,250		2,503	32,747	
																	H25			12,638	▲ 12,638	H25年10月用地買収着手。
																	H26			4,696	▲ 4,696	H26年11月 全線工事完了
																	H27		▲ 15,117		▲ 15,117	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	35,250	▲ 15,117	19,837	296																		
12	D	-	1	-	9	-	道路事業(市 街地相互の接 続道路等)	(仮) 4号線	町	町	直接	完了	170,998	24	～	28	H23				0	H24年6月測量設計委託発注。
																	H24	22,500			22,500	
																	H25	51,750		8,050	43,700	H25年6月設計完了。H25年10月用地買収着手。
																	H26	7,875		64,203	▲ 56,328	H27年2月一部工事完了。
																	H27		46,123		46,123	H27年12月(約200m)発注済。
																	H28			30,310	▲ 30,310	用地買収。H28年4月完了。
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	82,125	46,123	102,563	25,685																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
13	D	-	4	-	1	-	災害公営住宅 整備事業等 (災害公営住 宅の整備、災 害公営住宅に 係る用地取得 造成等)	下浅見川 字桜田地区	町	町	直接	完了	1,191,260	24	~	26	H23			0	H24年6月建築設計業務発注。H24年6月敷地造成工事設計業 務発注。H24年11月造成工事発注。 H26年9月 建築竣工。	
																	H24	450,625	▲ 31,299	86,376		332,950
																	H25	540,054		650,941		▲ 110,887
																	H26		82,974	321,592		▲ 238,618
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	R1			▲ 31,300		31,300
																	R2					0
																	R3					0
累計	990,679	51,675	1,027,609	14,745																		
14	◆	D	-	1	-	1	都市公園事業	下浅見川 字本町地区	町	町	直接	完了	34,000	24	~	28	H23			0	H25年9月用地取得。 設計未着手。 H28年8月 設計完了。H29年3月 整備工事完了	
																	H24	20,800				20,800
																	H25	6,400		7,842		▲ 1,442
																	H26					0
																	H27					0
																	H28			9,315		▲ 9,315
																	H29					0
																	H30					0
																	R1					0
																	R2					0
																	R3					0
累計	27,200	0	17,157	10,043																		
15	D	-	1	-	10	-	道路事業(市 街地相互の接 続道路等)	広野小高 線(北迫 工区)	県	県	直接	完了	2,177,499	24	~	28	H23			0	24年9月、用地測量実施。24年12月、橋梁修正設計実施。 25年11月、道路改良工発注 27年3月、道路改良工実施 28年3月、道路改良工実施。 29年3月、道路改良工実施。	
																	H24	40,000		12,083		27,917
																	H25	391,200		335,674		55,526
																	H26	588,000		388,816		199,184
																	H27	1,107,200		966,366		140,834
																	H28					0
																	H29		▲ 302,250			▲ 302,250
																	H30		▲ 82,150			▲ 82,150
																	R1					0
																	R2					0
																	R3					0
累計	2,126,400	▲ 384,400	1,702,939	39,061																		
16	★	F	-	2	-	1	市街地復興効 果促進事業	広野町	町	町	直接	完了	207,439	24	~	28	H23			0	第Ⅱ期災害公営住宅駐車場整備完了。	
																	H24	2,400				2,400
																	H25					0
																	H26					0
																	H27	211,749				211,749
																	H28	25,461		2,755		22,706
																	H29					0
																	H30		▲ 28,090			▲ 28,090
																	R1		▲ 45,568			▲ 45,568
																	R2					0
																	R3					0
累計	239,610	▲ 73,658	2,755	163,197																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
18	D	-	14	-	1	-	造成宅地滑動 崩落緊急対策 事業	下北迫字 苗代替地区	町	町	直接	完了	140,740	24	~	26	H23				0	H24年9月測量設計業務発注。 H25年4月工事着手。H26年5月竣工。
																	H24	80,000		13,616	66,384	
																	H25	37,283		30,665	6,618	
																	H26			58,311	▲ 58,311	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	117,283	0	102,592	14,691																		
19	D	-	22	-	1	-	都市公園事業 (浅見川地区 防災緑地) ※施設費	浅見川地区	県	県	直接	完了	3,150,000	24	~	28	H23				0	25年3月、詳細設計実施 25年11月 盛土工実施 27年3月盛土工 27年10月 園路工実施 29年3月 園路工、植栽工施工
																	H24	180,000		10,545	169,455	
																	H25	570,000		156,644	413,356	
																	H26	487,500		235,977	251,523	
																	H27	1,125,000		562,056	562,944	
																	H28			935,742	▲ 935,742	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	2,362,500	0	1,900,964	461,536																		
20	D	-	22	-	2	-	都市公園事業 (浅見川地区 防災緑地) ※用地費	浅見川地区	県	県	直接	完了	327,000	24	~	29	H23				0	25年3月、用地交渉実施 25年9月 用地交渉実施 27年3月 用地交渉実施 29年1月 町下水道補償工事 30年2月 町下水道補償工事完了
																	H24	40,000			40,000	
																	H25	93,333		24,672	68,661	
																	H26	66,666		121,976	▲ 55,310	
																	H27			33,207	▲ 33,207	
																	H28	18,000		3,145	14,855	
																	H29			31,221	▲ 31,221	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	217,999	0	214,221	3,778																		
21	◆	D	-	4	-	1	災害公営住宅 整備事業(駐 車場整備)	下浅見川 字桜田地区	町	町	直接	完了	10,643	25	~	26	H23				0	H26年度事業完了
																	H24				0	
																	H25	4,800			4,800	
																	H26		3,714	6,903	▲ 3,189	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	4,800	3,714	6,903	1,611																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	◆	D	-	14	-	1															-	1	
23	◆	D	-	14	-	1	-	1	造成宅地滑動 崩落緊急対策 事業(工損調 査事業)	下北迫字 苗代替地区	町	町	直接	完了	4,000	25	~	26	H23			0	H26年4月 調査完了
																			H24			0	
																			H25	3,200		3,200	
																			H26		2,149	▲ 2,149	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
累計	3,200	0	2,149	1,051																			
24	D	-	4	-	2	-		災害公営住宅 整備事業等 (災害公営住 宅の整備、災 害公営住宅に 係る用地取得 造成等)	折木地区	町	町	直接	完了	467,484	25	~	28	H23			0	H26年1月 用地取得済、測量設計着手 H28年1月 造成工事発注	
																		H24			0		
																		H25	64,837		64,837		
																		H26	102,494	▲ 88,678	10,464		3,352
																		H27	44,043		72,105		▲ 28,062
																		H28	241,356	45,183	317,202		▲ 30,663
																		H29			0		
																		H30			0		
																		R1		▲ 187	▲ 2,177		1,990
																		R2			0		
																		R3			0		
累計	452,730	▲ 43,682	397,594	11,454																			
25	D	-	20	-	2	-		都市防災推進 事業(防災備 蓄倉庫整備)	下北迫字 岩作地内	町	町	直接	完了	133,084	26	~	28	H23			0	測量設計、建築設計業務発注 H27年10月 防災備蓄倉庫工事発注 H28年8月 完成 事業完了	
																		H24			0		
																		H25			0		
																		H26	8,538		2,718		5,820
																		H27	92,280		41,834		50,446
																		H28		▲ 1,006	54,435		▲ 55,441
																		H29			0		
																		H30			0		
																		R1			0		
																		R2			0		
																		R3			0		
累計	100,818	▲ 1,006	98,987	825																			



No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
26	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	下浅見川 字桜田地区	町	町	直接	完了	256,525	26 ~	R2	H23				0			
																H24				0			
																H25				0			
																H26	24,878		9,887	14,991	低廉化事業着手		
																H27	49,757		34,370	15,387	事業継続		
																H28	36,946		32,262	4,684	事業継続		
																H29	31,927	46,865	52,422	26,370	事業継続		
																H30		7,405	48,285	▲ 40,880	事業継続		
																R1		14,824	33,584	▲ 18,760	事業継続		
																R2		11,855	13,647	▲ 1,792	事業完了		
																R3				0			
																累計	143,508	80,949	224,457	0			
																27	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業
H24				0																			
H25				0																			
H26	1,611		1,074	537	低減事業着手																		
H27	3,224		3,556	▲ 332	事業継続																		
H28		7,531	3,314	4,217	事業継続																		
H29		2,945	3,957	▲ 1,012	事業継続																		
H30		4,830	3,825	1,005	事業継続																		
R1		2,098	3,207	▲ 1,109	事業継続																		
R2			2,724	▲ 2,724	事業完了																		
R3				0																			
累計	4,835	17,404	21,657	582																			
28	◆	D	-	20	-	2	-	1	都市防災推進 事業(防災備 蓄倉庫整備効 果促進事業)	下北迫字 岩作地内	町	町	直接	完了	11,040								
																H24				0			
																H25				0			
																H26				0			
																H27				0			
																H28	8,831		5,133	3,698	事業継続		
																H29			3,628	▲ 3,628	H29年度事業完了		
																H30				0			
																R1				0			
																R2				0			
																R3				0			
																累計	8,831	0	8,761	70			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
29	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	下浅見川 字桜田地 区	町	町	直接	完了	56,847	R1	~	R2	H23				0			
																	H24				0			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28				0			
																	H29				0			
																	H30		15,855		15,855	低廉化事業着手		
																	R1		31,517	15,924	15,593	事業継続		
																	R2			30,834	▲ 30,834	事業完了		
																	R3				0			
																	累計	0	47,372	46,758	614			
																	30	◆	D	-	4	-	1	-
H24		28,615	28,615	0	効果促進事業への切り出し																			
H25				0																				
H26				0	事業完了																			
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	0	28,615	28,615	0																				
31	◆	D	-	4	-	2	-	1	災害公営住宅 整備事業(道 路整備)	折木地区	町	町	直接	完了	2,489	26								
																	H24				0			
																	H25				0			
																	H26		1,990	1,990	0	効果促進事業への切り出し		
																	H27				0			
																	H28				0	事業完了		
																	H29				0			
																	H30				0			
																	R1				0			
																	R2				0			
																	R3				0			
																	累計	0	1,990	1,990	0			

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	33,750	0	0	33,750	
									H24	1,076,100	▲ 2,684	196,550	876,866		
									H25	1,483,924	0	1,018,914	465,010		
									H26	458,296	0	716,282	▲ 257,986		
									H27	732,527	0	442,473	290,054		
									H28	606,144	0	907,193	▲ 301,049		
									H29	31,927	0	227,073	▲ 195,146		
									H30	0	0	148,707	▲ 148,707		
									R1	0	2,684	78,407	▲ 75,723		
									R2	0	0	47,205	▲ 47,205		
									R3	0	0	0	0		
								5,467,657	市町村交付分 計		4,422,668	0	3,782,804	639,864	
										H23	16,000	0	0	16,000	
										H24	260,000	0	34,837	225,163	
										H25	1,054,533	0	516,990	537,543	
										H26	1,142,166	0	746,769	395,397	
										H27	2,232,200	0	1,561,629	670,571	
										H28	18,000	0	938,887	▲ 920,887	
										H29	0	▲ 302,250	31,221	▲ 333,471	
										H30	0	▲ 82,150	0	▲ 82,150	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								5,674,499	都道府県交付分 計		4,722,899	▲ 384,400	3,830,333	508,166	
										H23	49,750	0	0	49,750	
										H24	1,336,100	▲ 2,684	231,387	1,102,029	
										H25	2,538,457	0	1,535,904	1,002,553	
										H26	1,600,462	0	1,463,051	137,411	
										H27	2,964,727	0	2,004,102	960,625	
										H28	624,144	0	1,846,080	▲ 1,221,936	
										H29	31,927	▲ 302,250	258,294	▲ 528,617	
										H30	0	▲ 82,150	148,707	▲ 230,857	
										R1	0	2,684	78,407	▲ 75,723	
										R2	0	0	47,205	▲ 47,205	
										R3	0	0	0	0	
								11,142,156	合計		9,145,567	▲ 384,400	7,613,137	1,148,030	