

(様式1)

南相馬市 生活拠点形成事業計画 令和5年度進捗状況(契約状況)報告

総括表

令和6年3月末時点

(千円)

南相馬市 交付分 (福島県交付分含む)	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	23	0	0
24	0	0	
25	13,130,046	580,070	
26	11,088,650	3,116,952	
27	11,294,490	18,902,578	
28	466,601	4,961,093	
29	834,330	900,483	
30	843,389	843,363	
1	865,356	885,108	
2	920,344	889,276	
3	751,542	769,910	
4	748,454	768,099	
5	791,098	809,483	
合計		41,734,300	33,426,415

<参考> うち、当該市町村 交付分	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	23	0	0
24	0	0	
25	0	0	
26	0	0	
27	10,360	8,101	
28	95,790	92,823	
29	51,332	28,210	
30	0	20,188	
1	27,340	24,006	
2	43,671	35,247	
3	0	336	
4	0	0	
5	0	0	
合計		228,493	208,911

<参考>	南相馬市生活拠点形成交付金 基金残高	南相馬市生活拠点形成交付金基金の利 息額	南相馬市生活拠点形成交付金 基金の取崩額
		0	0



(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	基金 型 / 単年 度型	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	進捗状況 (左記で「2」を選んだ場 合は、その理由をa~h の記号で回答。最大2 つ。)	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	事業間流用の詳細	備考										
																							23	24	25	26	27	28	29	30	1	2
1	A-1-1	災害公営住宅 整備事業	上町	県	県	直接	単年度型	完了	1,326,777	25 ~ 26	23																					
											24																					
											25	1,160,929		80,373													80,373					
											26			576,938														576,938	503,618			
											27																					
											28																					
											29																					
											30																					
											1																					
											2																					
											3																					
											4																					
											5																					
											累計											1,160,929	0	657,311	503,618			0	657,311	503,618		
23																																
24																																
25											1,547,343		499,697					499,697														
26													48,586					48,586	999,060													
27																																
28																																
29																																
30																																
1																																
2																																
3																																
4																																
5																																
累計											1,547,343	0	548,283	999,060			0	548,283	999,060													
3	A-1-3	災害公営住宅 整備事業	上町	県	県	直接	基金型	完了	6,428,438	25 ~ 28	23																					
											24																					
											25	3,622,674														101,631						
											26	1,604,825		510,300													103,476					
											27	575,522		4,578,785														1,873,188				
											28	0		246,383														3,364,927				
											29																					
											30	▲ 178,135		▲ 178,135		467,553												13,652				
											1																	▲ 178,135				
											2																	▲ 121,406				
											3																		467,553			
											4																					
											5																					
											累計											5,624,886	0	5,157,333	467,553			5,157,333	0	467,553		
4	A-1-4	災害公営住宅 整備事業	北原	県	県	直接	基金型	完了	9,931,782	25 ~ 28	23																					
											24																					
											25	6,799,100															625,205					
											26	619,549		883,566														96,249				
											27	1,421,413		6,315,221														4,250,444				
											28	0	▲ 44,934	100,823														2,752,917				
											29		▲ 25,932																			
											30	▲ 78,882		▲ 78,882		1,669,586												▲ 78,882				
											1																	▲ 625,205				
											2																		1,669,586			
											3																					
											4																					
											5																					
											累計											8,761,180	▲ 70,866	7,020,728	1,669,586			7,020,728	0	1,669,586		

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	基金 型 / 単 年 度 型	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	進捗状況 (左記で「2」を選んだ場 合は、その理由をa~h の記号で回答。最大2 つ。)	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	事業間流用の詳細	備考											
																							23	24	25	26	27	28	29	30	1	2	3
5	A-1-5	災害公営住宅 整備事業	辻内	県	県	直接	基金型	完了	7,226,522	26~29	23																						
											24																						
											25																						
											26	6,523,720	▲ 114,513	278,254													222,429				【他事業へ流用】(平成27年2月24日) 流用先:A-1-6 災害公営住宅整備事業(南町) 流用額:[H26]130,872千円(国費:114,513千円)【建設費】 流用後交付対象事業費:7,324,808千円(国費:6,409,207千円)	概算で基金を取り崩す際、 不足しないよう、契約済み額 と基金取崩額となるよう取り 崩しています。差額について は、国庫返還用に基金に積 み戻します。	
											27	0		1,807,950													200,687						
											28	0		3,001,450													3,481,525						
											29	0		41,400													2,001,292						
											30	▲ 85,998		▲ 85,998	1,280,153												▲ 862,877						
											1																						
											2																						
											3																						
											4																						
											5																						
累計										6,437,722	▲ 114,513	5,043,056	1,280,153				5,043,056	0	1,280,153														
6	A-1-6	災害公営住宅 整備事業	南町	県	県	直接	基金型	完了	10,991,747	26~2	23																						
											24																						
											25																						
											26	1,760,718	114,513	859,901													817,427					【他事業より流用】(平成27年2月24日) 流用先:A-1-5 災害公営住宅整備事業(辻内) 流用額:[H26]130,872千円(国費:114,513千円)【建設費】 流用後交付対象事業費:10,991,747千円(国費:9,617,778千円)	
											27	7,742,546		6,029,502													3,033,291						
											28	0		177,876													3,216,561						
											29																						
											30																						
											1	0		1,299	2,549,199	R1年5月、集会所増築設計委託発注。											1,299						
											2																						
											3																						
											4																						
											5																						
累計										9,503,264	114,513	7,068,578	2,549,199				7,068,578	0	2,549,199														
7	A-1-7	災害公営住宅 整備事業	鹿島	県	県	直接	基金型	完了	1,631,300	26~28	23																						
											24																						
											25																						
											26	299,022		159,407													159,408					概算で基金を取り崩す際、 不足しないよう、契約済み額 と基金取崩額となるよう取り 崩しています。差額について は、国庫返還用に基金に積 み戻します	
											27	1,179,937		87,236													47,079						
											28	0		1,028,529													1,079,896						
											29																						
											30	▲ 51,570		▲ 51,570	203,787												▲ 51,570						
											1																▲ 11,211						
											2																						
											3																						
											4																						
											5																						
累計										1,427,389	0	1,223,602	203,787				1,223,602	0	203,787														
8	A-1-3-1	災害公営住宅 駐車場整備事業	上町	県	県	直接	基金型	完了	97,461	26~28	23																						
											24																						
											25																						
											26	77,968		0													0						
											27	0		0													0						
											28	0		21,943													21,943						
											29																						
											30																						
											1																						
											2																						
											3																						
											4																						
											5																						
累計										77,968	0	21,943	56,025				21,943	0	56,025														
9	A-1-4-1	災害公営住宅 駐車場整備事業	北原	県	県	直接	基金型	完了	141,372	26~28	23																						
											24																						
											25																						
											26	113,097		0													0						
											27	0		26,465													0						
											28	0		5,140													31,605						
											29																						
											30																						
											1																						
											2																						
											3																						
											4																						
											5																						
累計										113,097	0	31,605	81,492				31,605	0	81,492														

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	基金 型/ 単年 度型	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	進捗状況 (0~2の番 号で回答)	進捗状況 (左記で「2」を選んだ場 合は、その理由をa~h の記号で回答。最大2 つ。)	基金型 取崩額 (国費)	単年度型 支出額 (国費)	国庫 返還額 (国費)	事業間流用の詳細	備考
10	◆ A - 1 - 5 - 1	災害公営住宅 駐車場整備事業	辻内	県	県	直接	基金型	完了	101,520	26 ~ 29	23						0						
											24												
											25												
											26	81,216				未執行。			0				
											27	0		12,418	H27年10月、工事発注。			0					
											28	0		0	H29年3月、一部工事完了。			12,418					
											29	0		13,856	H29年11月、工事完了。			13,856					
											30												
											1												
											2										54,942		
											3												
											4												
											5												
											累計	81,216	0	26,274	54,942				26,274	0	54,942		
12	◆ A - 1 - 6 - 1	災害公営住宅 駐車場整備事業	南町	県	県	直接	基金型	完了	136,374	27 ~ 28	23						0						
											24												
											25												
											26												
											27	109,099		36,900	H27年8月、工事発注。			0					
											28	0		0	H28年11月、工事完了。			18,450					
											29							18,450					
											30												
											1												
											2										72,199		
											3												
											4												
											5												
											累計	109,099	0	36,900	72,199				36,900	0	72,199		
13	◆ A - 1 - 7 - 1	災害公営住宅 駐車場整備事業	鹿島	県	県	直接	基金型	完了	37,600	27 ~ 28	23						0						
											24												
											25												
											26												
											27	30,080		0	未執行。			0					
											28	0		21,523	H28年6月、工事発注。11月、工事完了。			21,523					
											29												
											30												
											1												
											2												
											3												
											4												
											5												
											累計	30,080	0	21,523	8,557				21,523	0	8,557		
14	F - 1 - 1 - 1	環状一号线整 備事業	上町	市	南相馬市	直接	単年度型	完了	291,804	27 ~ 30	23						0						
											24												
											25												
											26												
											27	10,360		8,101	H28年3月 測量設計委託完了。H28年3月 補償算定業務完了。			8,101					
											28	95,790		92,823	H29年2月 実施設計委託完了。H29年2月 改良舗装工事発注。			50,973					
											29	51,332		28,210	H29年5月 物件補償契約完了。H30年3月 補償物件移設完了。			28,210					
											30			20,188	H30年11月 改良工事変更契約。H31年1月改良舗装工事完了(事業完了)。			62,038					
											1												
											2												
											3												
											4												
											5												
											累計	157,482	0	149,322	0				0	149,322	0		
15	◆ A - 1 - 4 - 2	公園等整備事 業	北原	県	県	直接	基金型	完了	155,217	28 ~ 29	23						0						
											24												
											25												
											26												
											27												
											28	14,400	44,934	0	未執行。			1,600					
											29	0	3,200	14,817	H29年5月、建築設計委託発注。7月、委託完了。 H29年11月、工事発注。H30年3月、工事完了。			14,938					
											30	61,636		61,636				61,636					
											1							▲1,721					
											2										47,717		
											3												
											4												
											5												
											累計	76,036	48,134	76,453	47,717				76,453	0	47,717		

交付額=交付可能額通知額  
であるため、契約済額と一致  
しないが、必要額のみ交付  
申請しています。

【他事業より流用】(平成28年6月3日)  
流用元: A-1-4災害公営住宅整備事業(北原)  
流用額: 56,168千円(国費: 44,934千円)【工事費】  
流用後交付対象事業費: 74,168千円(国費: 59,334千円)

【他事業より流用】(平成29年10月12日)  
流用元: ◆A-1-4災害公営住宅整備事業(北原)  
流用額: 4,000千円(国費: 3,200千円)【工事費】  
流用後交付対象事業費: 78,168千円(国費: 62,534千円)

H30基幹事業から効果促進  
事業へ切り分け



